

Legislation Text

File #: 15-5543, Version: 1

Wiseman Storm Drainage Improvement Project Construction Change Order #1

Action:

Approve change order #1 for \$265,399.52 to Hall Contracting Corporation for the Wiseman Storm Drainage Improvement Project.

Staff Resource(s):

Gina Shell, Engineering and Property Management
Susan Tolan, Engineering and Property Management
John Keene, Engineering and Property Management

Explanation

- The Wiseman Storm Drainage Improvement project includes installation of over 3,700 feet of storm drainage infrastructure and approximately 1,000 feet of bank stabilization and channel improvements.
- During construction, private utility companies revised the utility plans delaying the scheduling of relocations. Change Order #1 will provide funds to accommodate these delays including:
 - Demobilization and remobilization, and
 - Maintenance of the site during the delay including traffic control, erosion control and tree protection measures for the extended contract duration.
- The new total value of the contract including change order #1 is \$4,679,667 and funding is available within the project budget.
- The project is scheduled to be complete by third quarter 2017.

Charlotte Business INClusion

Additional work will be performed by Hall Contracting Corporation and their existing subcontractors (Part D: Section 6 of the Charlotte Business INClusion Policy).

Fiscal Note

Funding: Storm Water Community Investment Plan

Attachment(s)

Map